

CONSTRUCTION PROGRESS REPORT FOR
MONTH OF April 195 4

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC Project Title: [REDACTED] Location: [REDACTED] STATINTL
STATINTL Contractor: [REDACTED] Allotment No.: 4442-40-001
Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953
Advanced to 11 January 1954
Authority for construction (identification of instrument authorizing work):

ECG action DD/T - 195-53, Dated 13 April 1953
Brief description of work involved: Construction of New Operations Building, Auxiliary Building, Fences, etc.

Percent completed in various branches of work:

Excavation, grading & paving	80%	Flooring	%
Concrete, cement work	100%	Hardware	100%
Structural steel & misc. iron	100%	Painting, glazing	48%
Masonry	100%	Plumbing	100%
Carpentry, millwork, toil, part.	99%	Heating, ventilating	90%
Roofing, waterproofing	100%	Electrical	98%
Sheet metal	90%	Electric fixtures	98%
Lath, plaster, acoustic	97%	Approach work Change #1	60%
Insulation	100%	Other	%
Aluminum & steel windows	100%	Prelim., fence, flag pole	85%
Ceramic Tile	100%	Aluminum entrances	90%

Totals:

Amount of contract, including additions and deductions	\$	<u>384,603.17</u>
Value of work completed to date		<u>354,302.53</u>
Value of materials on site		<u>3,500.00</u>
Value of materials in storage		
Total value of completed work and materials		<u>357,802.53</u>
Total of partial payments to <u>4 May</u> 195 <u>4</u>		<u>322,022.28</u>

BY _____
(Signature)

See opposite side for instructions.

1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.

2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.

3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

Contract Change No. 1 See "Approach Work" above

"	"	"	2	Conduit for Telephone	100%
"	"	"	3	Trench Covers--Code Room #3	100%
"	"	"	4	Elec. Panels M & R	100%
"	"	"	5	Credit on Accus. Tile	95%
"	"	"	6	Additional Fencing	85%
"	"	"	7	Additional Turnouts in Entrance Road	60%
"	"	"	8	Connect Battery Charger & Heater	100%
"	"	"	9	Bulletin Boards	100%
"	"	"	10	Trench Covers, Main Radio Room	100%
"	"	"	11	Erecting 5 Property Signs	100%
"	"	"	12	Elect. Work & P.H. Thresholds	100%
"	"	"	13	Elect. Work--Reloc. of Compressor	100%
"	"	"	14	Cement Base Masonry Paint	90%
"	"	"	15	Seeding	
"	"	"	16	Relocation of Transfer Switch	100%